

DDUGJY

- Sanctioned Date
- Revised sanction date
- Scheme Closure Cost
- Amount received

(REC : Rs. 614.14 Cr. + Loan : Rs. 71.50 Cr. + IR: Rs. 41.89 Cr.)

- Total Expenditure incurred (as on 31.07.2022) : ₹ 725.43 Cr.
- Financial Progress against disbursement : 99.71 %
- Physical Progress of electrification of un-electrified villages : 100 %
- Villages electrified under DDUGJY : 78 nos.
- No. of Hamlets/Toks Covered for electrification/System Strengthening : (Grid : 59, Off-grid : 19) 6469 No.

**Closure of scheme submitted to the Central Nodal Agency in March, 2022**

