

## Status of Rural Electrification under RGGVY

As on 31<sup>st</sup> March 2012

S. No.	Name of District	Physical Target (As per Revised Sanction Scheme)				Physical Target (As per Actual Survey)				Progress upto 03/2011				Progress during year 2011-12				Total Progress				%age of Progress (As per Survey)			
		Village	Tok	BPL	Intensive Village	Village	Tok	BPL*	Intensive Village	Village	Tok	BPL*	Intensive Village	Village	Tok	BPL	Intensive Village	Village	Tok	BPL	Intensive Village	Village	Tok	BPL	Intensive Village
<b>Garhwal Zone</b>																									
1	Dehradun	48	767	15077	669	48	767	24238	677	48	767	24238	677	0	0	0	0	48	767	24238	677	100.0%	100.0%	100.0%	100.0%
2	Uttarkashi	130	358	7076	535	173	358	11911	382	173	358	10111	382	0	0	537	0	173	358	10648	382	100.0%	100.0%	89.4%	100.0%
3	Pauri	343	795	20300	2777	344	800	22493	934	344	800	22493	934	0	0	0	0	344	800	22493	934	100.0%	100.0%	100.0%	100.0%
4	Tehri	205	1938	23964	1538	207	1925	25964	1016	207	1925	25236	1016	0	0	100	0	207	1925	25336	1016	100.0%	100.0%	97.6%	100.0%
5	Chamoli	96	568	7340	1051	126	568	10999	361	126	568	10999	361	0	0	0	0	126	568	10999	361	100.0%	100.0%	100.0%	100.0%
6	Rudraprayag	48	965	11919	608	45	806	13888	610	45	806	13888	610	0	0	0	0	45	806	13888	610	100.0%	100.0%	100.0%	100.0%
7	Hardwar	6	240	21297	499	9	220	23165	491	9	220	23165	416	0	0	0	75	9	220	23165	491	100.0%	100.0%	100.0%	100.0%
<b>Total Garhwal Zone</b>		<b>876</b>	<b>5631</b>	<b>106973</b>	<b>7677</b>	<b>952</b>	<b>5444</b>	<b>132658</b>	<b>4471</b>	<b>952</b>	<b>5444</b>	<b>130130</b>	<b>4396</b>	<b>0</b>	<b>0</b>	<b>637</b>	<b>75</b>	<b>952</b>	<b>5444</b>	<b>130767</b>	<b>4471</b>	<b>100.0%</b>	<b>100.0%</b>	<b>98.6%</b>	<b>100.0%</b>
<b>Kumoun Zone</b>																									
1	Nainital	35	900	20009	1030	37	1004	15000	900	36	998	14820	900	0	0	100	0	36	998	14920	900	97.3%	99.4%	99.5%	100.0%
2	U.S.Nagar	0	509	24202	658	0	509	19500	448	0	509	19500	448	0	0	0	0	0	509	19500	448	-	100.0%	100.0%	100.0%
3	Almora	208	2668	25000	1919	208	2364	27414	1325	206	1294	22114	878	1	152	1200	227	207	1446	23314	1105	99.5%	61.2%	85.0%	83.4%
4	Bageshwar	56	1001	16371	755	56	819	9299	795	56	819	9299	795	0	0	0	0	56	819	9299	795	100.0%	100.0%	100.0%	100.0%
5	Pithoragarh	166	960	25500	1229	166	990	27500	964	166	990	23609	964	0	36	1998	13	166	1026	25607	977	100.0%	103.6%	93.1%	101.3%
6	Champawat	93	1103	9524	552	93	611	7151	332	93	611	7151	332	0	0	0	0	93	611	7151	332	100.0%	100.0%	100.0%	100.0%
<b>Total Kumoun Zone</b>		<b>558</b>	<b>7141</b>	<b>120606</b>	<b>6143</b>	<b>560</b>	<b>6297</b>	<b>105864</b>	<b>4764</b>	<b>557</b>	<b>5221</b>	<b>96493</b>	<b>4317</b>	<b>1</b>	<b>188</b>	<b>3298</b>	<b>240</b>	<b>558</b>	<b>5409</b>	<b>99791</b>	<b>4557</b>	<b>99.6%</b>	<b>85.9%</b>	<b>94.3%</b>	<b>95.7%</b>
<b>Total Uttarakhand</b>		<b>1434</b>	<b>12772</b>	<b>227579</b>	<b>13820</b>	<b>1512</b>	<b>11741</b>	<b>238522</b>	<b>9235</b>	<b>1509</b>	<b>10665</b>	<b>226623</b>	<b>8713</b>	<b>1</b>	<b>188</b>	<b>3935</b>	<b>315</b>	<b>1510</b>	<b>10853</b>	<b>230558</b>	<b>9028</b>	<b>99.9%</b>	<b>92.4%</b>	<b>96.7%</b>	<b>97.8%</b>

**NOTE :** \*34967 Nos. Connection was released in F/Y 2004-05 & F/Y 2005-06 under Kutir Jyoti Scheme, now these are converted into BPL Connection under RGGVY & Take up in actual survey, Progress of F/Y 2008-09.

(Arun Kant)  
Executive Engineer(P)